

ID	Task Name	Duration	Start
1	Consultant Selection/Negotiations	58 days	Fri 9/2/05
11	PreDesign	26 days	Wed 11/23/05
13	Schematic Design, 15%	85 days	Wed 12/28/05
14	SD NTP	0 days	Wed 12/28/05
15	SD	12 wks	Thu 12/29/05
16	GC/GM Estimate	10 days	Thu 3/23/06
17	VE	15 days	Thu 4/6/06
18	UV Review	10 days	Thu 3/23/06
19	Responses	15 days	Thu 4/6/06
20	PRB Approval	0 days	Wed 4/26/06
21	NIH Review	20 days	Thu 3/23/06
22	Design Development, 35%	130 days	Wed 4/26/06
23	DD NTP	0 days	Wed 4/26/06
24	DD	20 wks	Thu 4/27/06
25	GC/GM Estimate	15 days	Thu 9/14/06
26	VE	15 days	Thu 10/5/06
27	UV Review	10 days	Thu 9/14/06
28	Responses	20 days	Thu 9/28/06
29	PRB Approval	0 days	Wed 10/25/06
30	NIH Review	30 days	Thu 9/14/06
31	Submit for permit	0 days	Wed 10/25/06
32	Construction Documents, 75%	145 days	Thu 10/26/06
33	CD	20 wks	Thu 10/26/06
34	Quality Assurance/Redcheck	25 days	Thu 3/15/07
35	Quality Assurance Pickups	20 days	Thu 4/19/07
36	UV Review	15 days	Thu 3/15/07
37	Responses	15 days	Thu 4/5/07
38	PRB Approval	0 days	Wed 4/25/07
39	NIH Review	40 days	Thu 3/15/07
40	Bid and Award, 100%	42 days	Thu 5/10/07
44	Construction	450 days	Fri 7/6/07
50	GC/GM Selection	158 days	Mon 9/12/05

