

University of Washington Population Health Facility Construction Bulletin



March 2019

University of Washington
Population Health Facility (PHF)
3980 15th Ave NE
Seattle, WA 98105



**Lease Crutcher Lewis
Project Team:**

Jonny Hayes, Superintendent
(206) 730 2495

Joe Nielsen, Project Manager
(206) 999 8900

University of Washington
Mark Sweeters, Construction Manager
sweeters@uw.edu
206 391-6207

Jeannie Natta, Project Manager
jnatta@uw.edu
(206) 616 7579

UW PHF is a new 290,000 square foot mixed use academic facility. To find out more about the PHF vision and mission, please visit the following link:

<http://cpd.uw.edu/population-health-facility>

This Community Bulletin is intended to serve as an update for upcoming work related to the UW PHF project, as well as a means of notifying our neighbors of any significant events that may impact the sidewalks and streets surrounding the project.

What's happening in your neighborhood this month:

In February, we have setup and opened our pedestrian protection connexes on the sidewalk of 15th Ave for public protection of overhead work. This will provide a less disturbed and more comfortable path of travel for pedestrians moving by our site. We placed all of Level 3 and began forming the level 4 north zone. You will notice Level 4 on the north end will extend north of Level 2 and 3. This will create the north lobby space which will be three floors tall. During the snowstorms, we had to shut our jobsite down 2 different days in order to assure our employees have a safe place to go to work. We had only a couple of employees here onsite blowing and shoveling the snow of the work areas in order to allow for other employees to come back to work.



Moving in to March, Level 4 will be the main focus on the jobsite. Most of Level 4 will be complete by the end of the month. The structure of the building will continue to climb upward. In the basement level of the building on the south half, we are beginning to start mechanical, electrical, and plumbing work. Proceeding this work, will be the start of interior framing, and CMU walls. The first stair deliveries will be occurring in March, and the installation of these stairs will continue into late summer.

Several small construction activities will take place beyond the boundaries of the site fence. All such activities will be coordinated in advance with the impacted parties by Mark Sweeters.

If you have any questions about the work we are performing in your neighborhood, please feel free to contact us and we are more than happy to provide information.